

ENGINEER'S REPORT
Northeast Wyoming Regional Airport
October 2020 Board Meeting



Parallel Taxiway A & E Connection and Relocate Taxiway D & B - AIP 45 – 2019

Grant Offer sent to GCC
FAA - 4,620,000 93.75%
State – 184,800 3.75%
Local – 123,200 2.5%
Total 4,928,000

S&S Builders – Winter Shut Down November 2019
Project restart April 20, 2020
Construction Update

2020 Pavement Marking Project

Board action on MMI Task Order 2
Scoping work completed on 1/9/2020
95% plans Submitted 1/31/2020
American Road Maintenance Low Bid 3/31/2020 **\$91,818.00**
Pro Line Completed Construction October 9th

2021 General Aviation Terminal

Arete presenting schematics at the next board meeting
IFE completed
Contract signed
Survey and pre-construction photos completed

2020 PFC

Final Invoice

Rehabilitate RW 16/34

Task Order
State Grant Only - 80/20 Split \$41,600/\$10,400 **Total - \$52,000**