

**ENGINEER'S REPORT**  
Northeast Wyoming Regional Airport  
August 2020 Board Meeting



**Parallel Taxiway A & E Connection and Relocate Taxiway D & B - AIP 45 – 2019**

Grant Offer sent to GCC  
FAA - 4,620,000    93.75%  
State – 184,800    3.75%  
Local – 123,200    2.5%  
Total 4,928,000

S&S Builders – Winter Shut Down November 2019  
Project restart April 20, 2020  
Construction Update

**2020 Crack Sealing Project**

Bid opening was 2/13/2020  
National Sealant and Concrete LLC, **\$298,693.75**  
Start Up Date June 11, 2020  
NSC completed contract

**2020 Pavement Marking Project**

Board action on MMI Task Order 2  
Scoping work completed on 1/9/2020  
95% plans Submitted 1/31/2020  
American Road Maintenance Low Bid 3/31/2020 **\$91,818.00**  
Scheduled for week of September 21st

**2021 General Aviation Terminal**

Scope of Work submitted to Airport, FAA, and State  
Airport solicited for IFE  
Engineering and Architect Fees will be after IFE (September)  
Task Order 3